Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						6.30		
	Qty to be paid now						**0.00**	3544.01	**0.00**
68	Providing and fixing in position shutters for doors made out of Honne wood styles and rails of 30mm thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 18mm thick of exterior grade Melamine impregnated prelamination particle board of approved colour on both sides including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) and directions of Engineer in charge.(First Floor)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						4.41		
	Qty to be paid now						**0.00**	3548.37	**0.00**
69	Providing and fixing in position shutters for doors made out of Honne wood styles and rails of 30mm thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 18mm thick of exterior grade Melamine impregnated prelamination particle board of approved colour on both sides including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) and directions of Engineer in charge.(Head Room)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						1.89		
	Qty to be paid now						**0.00**	5159.48	0.00

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
70	Providing and fixing 65mmx90mm GRP Doorframe fabricated using E-Glass Chopped Strand Mat (CSM). U.V-stabilized Isopthalic Gelcoat and Isopthalic resin. The thickness of the GRP skin shall not be less than 2.0 mm. The doorframe consists of four segmens, which are provided with plug-in-socket arrangement in-situ in the mould. The segments are plugged in and are joined together by means of screws. The GRP frame shall be provided with wooden reinforcement of 6 locations fro high screw holding capacity for fixing metallic hold fast and shall be consolidated by filling with medium density foam/Plaster with fibre reinforcement. Six Numbers of 260mmx25mmx5mm size S shaped M.S. flat hold fast shall be provided with the frame complete as per specifications and directions of Engineer in charge.(Ground Floor)	m							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Ground Floor								
	Toilets	2	1	5.70			11.40		
	Total Qty executed						11.40		
	BOQ Qty						5.70		
	Qty to be paid now Upto 100%						**5.70**	490.86	**2797.90**
	Qty to be paid now Upto 125%						**1.43**	490.86	**699.48**
	Qty to be paid now Above 125%						**4.28**	490.86	**2098.43**
71	Providing and fixing 65mmx90mm GRP Doorframe fabricated using E-Glass Chopped Strand Mat (CSM). U.V-stabilized Isopthalic Gelcoat and Isopthalic resin. The thickness of the GRP skin shall not be less than 2.0 mm. The doorframe consists of four segmens, which are provided with plug-in-socket arrangement in-situ in the mould. The segments are plugged in and are joined together by means of screws. The GRP frame shall be provided with wooden reinforcement of 6 locations fro high screw holding capacity for fixing metallic hold fast and shall be consolidated by filling with medium density foam/Plaster with fibre reinforcement. Six Numbers of 260mmx25mmx5mm size S shaped M.S. flat hold fast shall be provided with the frame complete as per specifications and directions of Engineer in charge.(First Floor)	m							
A	**DASARAHALLI**								

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Second Floor						5.70		
	D1(0.75x2.10)	1	1	5.70					
B	**R.K.Hegdenagar**								
	Ground Floor						11.40		
	Toilets	2	1	5.70					
							17.10		
	Total Qty executed						28.50		
	BOQ Qty						**17.10**	495.22	**8468.32**
	Qty to be paid now								
72	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 gns E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc. shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforement and the skins. The material and process for manufacturing the door shutters shall	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Ground Floor								
	Toilets	2	1	0.75		2.10	3.15		
	Total Qty executed						3.15		
	BOQ Qty						1.58		
	Qty to be paid now Upto 100%						**1.58**	4145.04	**6528.44**
	Qty to be paid now Upto 125%						**0.39**	4145.04	**1632.11**
	Qty to be paid now Above 125%						1.18	4145.04	**4896.33**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
73	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 gms E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc. shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforement and the skins. The material and process for manufacturing the door shutters shall	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Ground Floor								
	Toilets	1	1	0.75		2.10	1.58		
	Toilets	1	1	0.75		2.10	1.58		
	Total Qty executed						3.15		
	BOQ Qty						7.88		
	Qty to be paid now						**3.15**	4149.40	**13070.62**
74	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost ofmaterials, labour, complete as per specifications and directions of Engineer in charge.	Sqm							
A	**DASARAHALLI**								
	First Floor								
	D(1.20x2.10)	2.4	1	1.20		2.10	6.05		
	Second Floor								
	D(1.50x2.10)	2.4	1	1.50		2.10	7.56		
B	**R.K.Hegdenagar**								
	First Floor	sqm							
	Dressing Door	2.4	1	0.90		2.10	4.54		
	Dressing Door	2.4	1	0.90		2.10	4.54		
	Total Qty executed						22.68		
	BOQ Qty						9.57		
	Qty to be paid now Upto 100%						**9.57**	105.81	**1012.58**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Qty to be paid now Upto 125%						2.39	105.81	253.14
	Qty to be paid now Above 125%						10.72	105.81	1134.02
75	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm, weight 0.417 kg./m. shutter side outer 40mmx18mm, wall thickness 1.25mm, weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor	Sqm								
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Ground Floor	sqm							
		1	6	1.81		1.36	14.77		
	Ventilators	1	2	0.80		0.60	0.96		
	Total Qty executed						15.73		
	BOQ Qty						9.36		
	Qty to be paid now Upto 100%						**9.36**	4837.70	**45280.85**
	Qty to be paid now Upto 125%						**2.34**	4837.70	**11320.21**
	Qty to be paid now Above 125%						**4.03**	4837.70	**19494.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
76	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m, sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm, weight 0.417 kg./m shutter side outer 40mmx18mm, wall thickness 1.25mm, weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor	Sqm								
A	**DASARAHALLI**								
	Second Floor								
	W(1.20x1.20)		6	1.20		1.20	8.64		
	V(0.60x0.45)		1	0.60		0.45	0.27		
B	**R.K.Hegdenagar**								
	Ground Floor	sqm							
		1	6	1.81		1.36	14.77		
	Ventilators	1	2	1.20		0.60	1.44		
	Total Qty executed						25.12		
	BOQ Qty						10.44		
	Qty to be paid now Upto 100%						**10.44**	4844.24	50573.89
	Qty to be paid now Upto 125%						**2.61**	4844.24	12643.47
	Qty to be paid now Above 125%						**12.07**	4844.24	58468.04
77	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and directions of Engineer in charge.(Ground Floor)	Kg							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Ground Floor	Kgs							
	W	1	6	1.81		1.36	14.77		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
	Ventilators	1	2	0.80		0.60	0.96		
						21.00	330.32		
	Total Qty executed						330.32		
	BOQ Qty						196.56		
	Qty to be paid now Upto 100%						**196.56**	103.63	**20368.73**
	Qty to be paid now Upto 125%						**49.14**	103.63	**5092.18**
	Qty to be paid now Above 125%						**84.62**	103.63	**8769.34**
78	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and directions of Engineer in charge.(First Floor)	Kg							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	First Floor	Kgs							
	W	1	6	1.81		1.36	14.77		
	Ventilators	1	2	1.20		0.60	1.44		
	balcony grill	1	1	10.50		2.35	24.68		
						21.00	858.58		
	Total Qty executed						858.58		
	BOQ Qty						219.24		
	Qty to be paid now Upto 100%						**219.24**	110.17	**24153.85**
	Qty to be paid now Upto 125%						**54.81**	110.17	**6038.46**
	Qty to be paid now Above 125%						**584.53**	110.17	**64397.30**
79	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications and directions of Engineer in charge.	sqm							
A	**DASARAHALLI**								
	Second Floor								
	W(1.20x1.20)	1	6	1.20		1.20	8.64		
	V(0.60x0.45)	1	1	0.60		0.45	0.27		
	Head Room								
	D2(0.80x2.40)	2.4	1	0.80		2.40	4.61		
	Ground Floor								
	MD(5.00x2.10)	2.4	1	5.00		2.10	25.20		
	D3(0.90x2.1)	2.4	1	0.90		2.10	4.54		
B	**R.K.Hegdenagar**								
	Ground Floor								
	W	1	6	1.81		1.36	14.77		
	Ventilators	1	2	0.80		0.60	0.96		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	First Floor								
	W	1	6	1.81		1.36	14.77		
	Ventilators	1	2	1.20		0.60	1.44		
	balcony grill	1	1	10.50		2.35	24.68		
	Total Qty executed						99.87		
	BOQ Qty						68.91		
	Qty to be paid now Upto 100%						**68.91**	103.63	**7140.87**
	Qty to be paid now Upto 125%						**17.23**	103.63	**1785.22**
	Qty to be paid now Above 125%						**13.73**	103.63	**1422.91**
80	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and directions of Engineer in charge.(Ground Floor)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Ground Floor	sqm							
	staircase	1	1	3.75		1.00	3.75		
		1	1	3.40		1.00	3.40		
	Total Qty executed						7.15		
	BOQ Qty						21.78		
	Qty to be paid now						**7.15**	6567.71	**46959.10**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
81	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and directions of Engineer in charge.(First Floor)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	First Floor	sqm							
	staircase	1	1	3.60		1.00	3.60		
		1	1	3.20		1.00	3.20		
	Total Qty executed						6.80		
	BOQ Qty						34.44		
	Qty to be paid now						**6.80**	6574.25	**44704.91**
82	Providing and fixing M.S.Grill over existing compound wall as per, using 16mm x 16mm M.S.Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and directions of Engineer in charge.	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	over the compound	sqm							
	LHS	1	1	15.24		0.90	13.72		
	RHS	1	1	15.24		0.90	13.72		
	Total Qty executed						27.43		
	BOQ Qty						75.43		
	Qty to be paid now						**27.43**	5856.51	**160655.65**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
83	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications (Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) and directions of Engineer in charge.	cum							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	plinth area								
	Store	1	1	3.00	3.00	0.30	2.70		
	Kitchen	1	1	5.83	3.01	0.30	5.26		
	Hall	1	1	5.75	9.24	0.30	15.94		
	Beow stairs	1	1	3.00	1.50	0.30	1.35		
		1	1	3.20	1.50	0.30	1.44		
	Total Qty executed						26.69		
	BOQ Qty						24.02		
	Qty to be paid now Upto 100%						**24.02**	354.51	**8514.09**
	Qty to be paid now Upto 125%						**2.68**	354.51	**949.02**
84	Providing and filling sand in trenches to required depth including watring ramming with all leads and lift complete as per specifications and directed by the engineer incharge	cum							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						6.22		
	Qty to be paid now						**0.00**	2247.05	**0.00**
85	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and directions of Engineer in charge.	cum							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						0.39		
	Qty to be paid now						**0.00**	212.30	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
86	Providing and fixing in position collapsible steel shutters with single or double leaf with vertical channel 20mmx10mmx2mm braced with flat iron diagonals 20mmx5mm size, with top and bottom rails of T iron sections of 40x40x6 mm with 38mm dia steel pulleys complete with bolt and nuts, locking arrangements, stoppers, handles on both sides with 7.5cms openings at 10 cms. c to c applying a priming coat of red lead paint. cost of materials, labour, HOM of machinery complete as per specifications and directions of Engineer in charge.	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						4.41		
	Qty to be paid now						**0.00**	5683.07	**0.00**
87	Fabricating, providing and erecting in position Hot dip galvanized Gate. Using 72x72x4.8 mm Sq. G I Pipe Frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanized sq.rod for verticals at 150mm c/c , as shown in the drawing including providing hot do galvanized forged ornamental design in between rods and heads at top, middle and bottom. Intermediate supports of 75x12mm and 50x6mm arch bent to hot dip galvanized flats.The work is inclusive of throughing GI, Flat GI Sqm. rods, placing, welding all the joints including grinding, finishing metal patty, painting two coats enamel painting. The rate is inclusive of all materials Like GI Sq. GI Pipe, GI Forged designs etc., heavy duty hinges are made out of 75mm sold sq. block assembled with 20mm du bearing in three places for each flop. Heavy duty locking arrangement of low places including cost of labour, painting,	Sqm								
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Gate		2	1.00		1.20	2.40		
	Total Qty executed						2.40		
	BOQ Qty						2.40		
	Qty to be paid now						**2.40**	12599.78	**30239.47**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
88	Providing 20mm square M.S footrest and fixing in manhole Nos 232.00 with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications and directions of Engineer in charge.	Nos							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
		4					4.00		
	Total Qty executed						4.00		
	BOQ Qty						4.00		
	Qty to be paid now						**4.00**	301.06	**1204.24**
89	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and directions of Engineer in charge.	Each BW							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						1.00		
	Qty to be paid now						**0.00**	3805.68	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
90	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 0 to 50 m complete as specifications and directions of Engineer in charge.	Rmtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						50.00		
	Qty to be paid now						**0.00**	350.47	**0.00**
91	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 50 to 100 m complete as per specifications and directions of Engineer in charge.	Rmtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						50.00		
	Qty to be paid now						**0.00**	446.42	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
92	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 100 to 150 m complete as specifications and directions of Engineer in charge.	Rmtr							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						50.00		
	Qty to be paid now						**0.00**	460.56	**0.00**
93	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 150 to 200 m complete as specifications and directions of Engineer in charge.	Rmtr							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						50.00		
	Qty to be paid now						**0.00**	541.36	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
94	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 200 to 250 m complete as specifications and directions of Engineer in charge.	Rmtr							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						50.00		
	Qty to be paid now						**0.00**	640.34	**0.00**
95	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 250 to 300 m complete as specifications and directions of Engineer in charge.	Rmtr							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						50.00		
	Qty to be paid now						**0.00**	707.00	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
96	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 300 to 350m complete as per specifications and directions of Engineer in charge.	Rmtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed								
	BOQ Qty						0.00		
	Qty to be paid now						50.00		
							0.00	833.25	**0.00**
97	Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty P. iii, complete as specifications and directions of Engineer in charge.	Rmtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed								
	BOQ Qty						0.00		
	Qty to be paid now						70.00		
							0.00	1338.25	**0.00**
98	Providing 250mm dia PVC Pipe 6kg/cm complete as specifications and directions of Engineer in charge.	Rmtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed								
	BOQ Qty						0.00		
	Qty to be paid now						18.00		
							0.00	1111.00	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
99	Providing and fixing 165mm (screwed) CAC complete as specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed								
	BOQ Qty						0.00		
	Qty to be paid now						1.00		
							0.00	101.00	0.00
100	Supply and delivery at site brand New texmo/ innovel/ Lubi/ Sabar / Atalanta/ Calamali/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by meaans of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required accessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumpsincluding of all taxes(12.5 HP 25 Stage) complete as specifications and directions of Engineer in charge.	No							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed								
	BOQ Qty						0.00		
	Qty to be paid now						1.00		
							0.00	61004.00	0.00
101	Providing and fixing in trenches galvanised / mild steel tubes (medium grade) 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour, charges HOM of equipments complete as per specifications and directions of Engineer in charge.	M							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed								
	BOQ Qty						0.00		
	Qty to be paid now						300.00		
							0.00	435.31	0.00

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
102	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-A.complete as specifications and directions of Engineer in charge.	Mtr							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						540.00		
	Qty to be paid now						**0.00**	127.97	**0.00**
103	Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth =6.00) complete as per specifications and directions of Engineer in charge.	Each							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						43.33		
	Qty to be paid now						**0.00**	88.88	**0.00**
104	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., complete as per specifications and directions of Engineer in charge.	Each							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						1.00		
	Qty to be paid now						**0.00**	305.02	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
105	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed galvanized steel strip (except 2CX10Sq.mm wire armoured) conforming to IS:3975:1999 (No of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS:1554 Part-1:1988 & conforming to GTP of GROUP-A complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						30.00		
	Qty to be paid now						**0.00**	141.80	**0.00**
106	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						30.00		
	Qty to be paid now						**0.00**	10.91	**0.00**
107	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						25.00		
	Qty to be paid now						**0.00**	85.85	**0.00**
108	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV 40mm dia pipe complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						3.00		
	Qty to be paid now						**0.00**	348.45	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
109	Supplying and fixing L.T. cast iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.16sqmm, complete as per specifications and directions of Engineer in charge.	No.							
A	DASARAHALLI								
B	R.K Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						1.00		
	Qty to be paid now						**0.00**	282.80	**0.00**
110	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, complete as per specifications and directions of Engineer in charge.	No								
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						1.00		
	Qty to be paid now						**0.00**	2754.27	**0.00**
111	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.32 amps complete as per specifications and directions of Engineer in charge.	No							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						6.00		
	Qty to be paid now						**0.00**	181.80	**0.00**
112	Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications 50 mm dia complete as per specifications and directions of Engineer in charge.	Nos							

Scanned by TapScanner